

C/O FRANKLIN STREETS 2023

Completion Date:
September 29, 2023

Project Start: Mon, 6/12/2023

Display Week: 1

Jun 12, 2023							Jun 19, 2023							Jun 26, 2023							Jul 3, 2023							Jul 10, 2023							Jul 17, 2023							Jul 24, 2023							Jul 31, 2023							Aug 7, 2023						
12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13
M	T	W	T	F				T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S

TASK	ASSIGNED TO	PROGRESS	START	END
Place Traffic Control	P&D	0%	6/12/23	6/16/23
Excavation/Concrete	AW Oakes	0%	6/12/23	7/16/23
Restoration	AW Oakes	0%	6/26/23	7/21/23
PULV/Grade Area 1	P&D		7/10/23	7/12/23
Milling Area 1	P&D	0%	7/14/23	7/14/23
Lower HMA	P&D	0%	7/14/23	7/14/23
Upper HMA Area 1	P&D		7/17/23	7/19/23
Milling Area 2	P&D		7/31/23	8/1/23
Upper HMA Area 2	P&D	0%	8/1/23	8/8/23
Milling Area 3	P&D		8/2/23	8/2/23
Upper HMA Area 3	P&D		8/4/23	8/7/23
Milling Area 4	P&D		7/24/23	7/24/23
Upper HMA Area 4			7/25/23	7/26/23
Library Phase 1	P&D		7/17/23	7/22/23
Library Phase 2	P&D		7/25/23	7/29/23

No work scheduled on Sundays - Tentative work scheduled for Saturdays

Schedule is weather dependent and subject to change

- Area 1 - W Hawthorne Ln, W Meadow Ln, S 90th St, S 92nd St
- Area 2 - W Winston Way, W Coventry Dr, S Nottingham Way
- Area 3 - S 66th St, W Charles Ct, W Robinwood Ln
- Area 4 - W Woelfel Rd