APPENDIX A - POND INVENTORY AND MODELED PONDS LISTINGS

Storm Retention Ponds Inventory 1993-2001

I.D.	TOTAL TRIBUTARY AREA (ACRES)	POND AREA @ NWL (ACRES)	POND AREA @ HWL (ACRES)	PEAK STORAGE VOLUME (AC-FT)	NORMAL WATER LEVEL	HIGH WATER LEVEL	POND OUTFLOW (CFS)	WET VOLUME (AC-FT)	POND MEAN DEPTH (FT)	POND OUTLET INFO						Notes
										BOP	OUTLET DIA	PIPE MAT	INV (U/S)	INV (D/S)	LEN	
16						3.2					12"			-1.00	50.00	
41						3.2					12"			-1.00	50.00	*Stormwater Review Performed in April 1998
EBP-10-3		0.21	0.41			3.2					12"	RCP		-1.00	50.00	
EBP-13		0.01	0.03		753.9	755.8				754.0	12"	PVC	753.9	753.3	150'	*Skimmer Outlet
EBP-17A	38.6	0.79	1.14		747.0	751.2	31.1			740.00	2 X 24"	PVC	747.00	746.50	235'	
EBP-20		0.68	1.36		167.2	168.6				162.80	12"	PVC	167.30	167.10	23'	
EBP-21	6.4	0.27	0.31	0.31	169.3	170.5	3.0	0.70	4.00	163.00	12"	CMP	169.30	167.10	110'	
EBP-2-1		0.07	1.33		151.0	156.6	34.9				15"	RCP	151.00	150.00	10'	
EBP-2-2		1.43	2.20			3.2					12"			-1.00	50.00	
EBP-23-1	30.9	0.64	1.28	1.5	174.0	176.0			4.00		6"	PVC	174.0	173.8	23'	*There are two ponds on the site but the Consultants calculated as one.
EBP-23-2	30.9	0.90	1.79	1.7	174.5	177.0			4.00		6"	PVC	172.5	172.50	22'	*There are two ponds on the site but the Consultants calculated as one.
EBP-5-1		0.78	1.56		169.0	174.5				162.00	12"	RCP	169.00	168.70	48'	
EBP-7	7.0	0.35	0.70	4.1	718.5	719.8	0.5			713.00	12"	RCP	718.5	716.5	25'	West pond (pond E)
EBP-9	15.3	0.50	0.60	1.1	719.5	723.2	13.0			715.0	21" & 24"	RCP	719.5	716.5	48'	East pond (pond D); two outlet structures
LBP-1-1		0.29	0.57		726.0	731.2					12"	RCP	726.00	727.00	50.00	
LBP-1-1		0.18	0.35		726.0	731.2					12"	RCP	726.00	727.00	50.00	
LBP-2		1.81	2.68		678.0	681.2					36"	RCP	673.00	673.00	120'	
LBP-2-1	7.9	0.45	0.50	1.9	708.0	711.0	48.6	1.2	2.67	704.00	8"	PVC	708.00	707.75	50'	East Pond
LBP-2-2	4.7	0.25	0.33	1.0	716.0	720.3	31.7	0.7	2.80	714.00	8"	PVC	718.00	717.50	50'	West Pond
MBP-1-12A		0.90	1.76			3.2					12"	RCP		-1.00	50.00	
MBP-1-13		1.17	2.28		723.0	726.2					12"	RCP	723.0	722.00	50.00	
MBP-1-2		0.35	0.70		728.0	730.0	41.7			726.00	24"	CMP	726.96	726.50	13'	
MBP-1-2		0.13	0.26			3.2					12"	RCP		-1.00	50.00	
MBP-1-6		0.12	0.23	3.8	729.0	731.5		37.0		725.00	12"	RCP		-1.00	50.00	
MBP-1-9A		0.73	1.45			3.2					12"	RCP		-1.00	50.00	
NCP-100		0.99	1.97			3.2					12"	RCP		-1.00	50.00	
NCP-11-1		0.00	0.00			3.2					12"	RCP		-1.00	50.00	
NCP-13-1		0.54	1.07		777.0	780.2					12"	RCP	777.0	776.00	50.00	
NCP-13-2			1.80			3.2					12"			-1.00	50.00	
NCP-14-1		0.71	1.41		190.0	191.0				186.00	12"	RCP	190.00	189.00	50.00	No Outlet for the Pond only an emergency spillway located at 190.0
NCP-14-10		0.17	0.34	0.6		224.3	1.2				8"	RCP	223.10	222.10	50.00	Retention Basin #5
NCP-14-10		0.14	0.28	0.6		224.8	2.6				10"	RCP	221.72	220.72	50.00	Retention Basin #2
NCP-14-10		1.14	1.78			3.2					12"			-1.00	50.00	
NCP-14-4	0.9	0.18	0.20	0.2	802.0	802.9	0.5		0.00		12"			-1.00	50.00	*South Detention Basin
NCP-14-6	2.2	0.02	0.20	0.4	801.2	803.9	1.6		0.00		12"			-1.00	50.00	*New Pond
NCP-14-8		0.45	0.90		794.0	797.2					12"	RCP	794.0	793.00	50.00	
NCP-4-1		0.24	0.48		784.00	787.2					12"	RCP	784.00	783.00	50.00	
NCP-7	8.1	0.01	0.25	0.8	756.6	761.9	16.3	0.0	0.00		21"	RCP	756.60	756.53	30'	*Dry Pond
NCP-7-2		0.35	0.70			3.2					12"			-1.00	50.00	
NCP-7-3		0.09	0.19		123.0	128.0				120.00	30"	RCP	123.00	122.25	105'	Inlet 16.5' of 30" RCP @ 0.005 '/' to Pond outlet Control Manhole 90' of 30" RCP @ 0.007 '/'
NCP-7-3		1.46	2.25			3.2					12"			-1.00	50.00	
NCP-7-4		0.63	1.26		176.1	184.5					12"		176.12	175.12	32'	Reservior #3
NCP-7-7		1.01	1.66		794.0	797.2					12"	RCP	794.0	793.00	50.00	

Denotes incomplete and estimated values

I.D.	TOTAL TRIBUTARY AREA (ACRES)	POND AREA @ NWL (ACRES)	POND AREA @ HWL (ACRES)	PEAK STORAGE VOLUME (AC-FT)	NORMAL WATER LEVEL	HIGH WATER LEVEL	POND OUTFLOW (CFS)	WET VOLUME (AC-FT)	POND MEAN DEPTH (FT)	POND OUTLET INFO						Notes
										BOP	OUTLET DIA	PIPE MAT	INV (U/S)	INV (O/S)	LEN	
OBP-13-1		8.13	8.76		800.0	803.2					12"	RCP	806.00	799.00	50.00	South Pond
OBP-13-2		2.79	4.30		806.0	809.2					12"	RCP	806.00	805.00	50.00	Northeast Pond
OBP-13-2		1.98	3.05		806.0	809.2					12"	RCP	806.00	805.00	50.00	Northwest Pond
OBP-8-2		0.21	0.41			3.2					12"	RCP		1.00	50.00	
OBP-8		0.95	1.69		733.0	736.2					12"	RCP	733.00	732.00	50.00	
OCP-11-1A		0.97	1.93		170.0	173.5	5.2			738.60	12"	RCP	750.60	750.08	65'	Free Flow Skimmer w/apron endwall
OCP-12-1		1.072	1.65	12.5		3.2					21"	RCP	166.00	165.00	260'	
OCP-2		0.08	0.16	0.1	696.0	698.7	6.3				18"	RCP	696.00	695.80	20'	Free Flowing Skimmer
OCP-2		0.09	0.19			3.2					12"	RCP		1.00	50.00	
OCP-3A	14.8	0.19	0.40	0.7	117.0	119.7	3.9	1.2	6.32	112.00	10"	RCP	117.00	116.85	100'	
OCP-4		0.059	0.11		704	707.2					12"	RCP	704	703.00	50.00	
OCP-5-1		0.34	0.60		725.0	728.2					12"	RCP	725.00	724.00	50.00	
OCP-7		0.09	0.19			3.2					12"	RCP		1.00	50.00	*Stormwater Review Performed in July 1999 Stating there is a pond onsite but no other information is
RCP-14-1		0.92	1.83			3.2					12"	RCP		1.00	50.00	
RCP-3-1	2.9	0.16	0.27	0.6	728.6	730.9	3.6	0.6	3.00	722.00	12"	PVC	728.59	728.32	28'	Free-Flow Skimmer (Western Pond)
RCP-3-2		0.16	0.31			3.2					12"	RCP		1.00	50.00	Eastern Pond
RCP-3-3		0.160	0.29			3.2					12"	RCP		1.00	50.00	Northeastern Pond
RCP-5-3	13.3	1.00	1.99		771.6	773.3				766.50	24"	RCP	771.60	770.60	500'	
RRP-11-2		0.28	0.64		716.0	719.2					12"	RCP	716.00	715.00	50.00	
RRP-13		0.20	0.40			3.2					12"	RCP		1.00	50.00	The farthest North pond out of the three
RRP-13		0.25	0.50			3.2					12"	RCP		1.00	50.00	The farthest South pond out of the three
RRP-13		0.20	0.39			3.2					12"	RCP		1.00	50.00	The middle pond of the three
RRP-14-2		0.09	0.19	1.6	170.0	179.1	9.9				12"	RCP	172.00	171.00	64'	
RRP-15-1		0.70	1.39			3.2					12"	RCP		1.00	50.00	
RRP-15-2		0.06	0.13		722.0	726.0				718.00	12"	RCP	722.00	721.00	50.00	*Still In Review - East Pond
RRP-15-2		0.31	0.60		697.5	703.0				693.0	12"	RCP	697.5	696.50	50.00	Pond 1
RRP-21		0.09	0.17		116.0	121.0					12"		116.00	115.00	50.00	60" pipe coming into pond
RRP-22		0.06	0.12			3.2					12"			1.00	50.00	
RRP-25-1	8.6	0.72	0.84	0.8	712.0	714.0		2.0	2.73	708.00	12"	PVC	712.00	711.00	20'	Free Flow Skimmer
RRP-25-1	3.0	0.15	0.28	0.5	128.0	131.0	3.5	0.4	2.43	125.00	10"	PVC	128.00	127.00	40'	
RRP-26	56.6	1.30	2.00	10.7	139.4	129.8	12.5	1.4	4.20		21"	RCP	142.00	141.00	50.00	
RRP-26-3		0.72	1.43		734.0	737.2					12"	RCP	734.00	733.00	50.00	
RRP-26-4A		0.76	1.52		736.0	741.5				728.00	12"	RCP	736.00	735.60	90'	*Stormwater Review Performed July 1999
RRP-28-1		0.03	0.06			3.2					15"	PVC	775.44	774.92	100'	
RRP-6-2	0.6	0.04	0.06	0.05	125.0	126.0	0.30	0.05	1.25	122.50	4"	PVC	125.00	124.75	24'	
RRP-9-2A		0.14	0.29		714.0	717.2					12"	RCP	714.0	713.00	50.00	
TCP-11-5		0.47	0.94			3.2					12"			1.00	50.00	
TCP-16		0.13	0.25			3.2					12"			1.00	50.00	
TCP-24		0.15	0.30			3.2					12"	RCP	172.0	171.0	64'	
TCP-24-1		0.27	0.53		783.0	786.2				780.00	27"	RCP	783.00	782.30	80.00	
TCP-4-3A		0.14	0.28		783.0	786.2					12"	RCP	783.0	782.00	50.00	
TCP-5-1A	12.0	0.47	1.21	1.6	196.0	197.9	7.6			192.00	18"	RCP	196.00	195.92	15'	
TCP-9-3		0.77	1.53		215.0	218.0					12"		215.00	214.50	50.00	
WTP-1-10		0.25	0.68	1.3	201.5	203.8	4.1				12"	CULVERT	201.50	201.40	60'	Pond #3
WTP-1-10		0.18	0.46	1.1	201.0	204.2	3.1				12"	CULVERT	202.10	202.93	124'	Pond #4

* Denotes incomplete and estimated values

I.D.	TOTAL TRIBUTARY AREA (ACRES)	POND AREA @ NWL (AGRES)	POND AREA @ HWL (AGRES)	PEAK STORAGE VOLUME (AC-FT)	NORMAL WATER LEVEL	HIGH WATER LEVEL	POND OUTFLOW (CFS)	WET VOLUME (AC-FT)	POND MEAN DEPTH (FT)	POND OUTLET INFO						Notes
										BOP	OUTLET DIA	PIPE MAT	INV (U/S)	INV (D/S)	LEN	
WTP-1-10		0.15	0.40	0.5	201.0	202.7	2.1				12"	CULVERT	201.60	201.40	50'	Pond #5
WTP-1-11		0.28	0.60	1.6	202.0	205.1	6.0				12"	CULVERT	202.00	201.68	50'	Pond #1
WTP-1-13		5.59	7.27		782.00	785.2					15" / 24"	RCP	782.00	781.00	50.00	
WTP-1-15	4.6	0.20	0.41	1.2	205.4	206.5	0.7	0.3	1.64				201.60	201.46	25"	
WTP-1-15	21.7	0.29	0.93	4.9	199.0	209.0	1.8	0.9	3.10		12"		199.00	198.50	75"	
WTP-1-16	46.0	0.43	1.51	9.6	194.8	204.5	11.4	6.0	13.95		12" / 24"		194.76	197.73	25"	
WTP-1-3		0.36	0.72		774.00	777.2					12"	RCP	774.00	773.00	50.00	
WTP-1-7		0.05	0.15	0.5	187.0	191.0					6"	PVC	187.00	186.80	40'	Inlet 40' of 6" @ 0.005 1' to a field inlet 15" @183.16
WTP-1-9		0.07	0.22		779.00	782.3					12"	RCP	779.00	778.00	50.00	
	32.6			2.8	151.6	156.1	8.8	1.9		148.00	12"	PVC		1.00	50.00	*Do not have a final submittal
					147.0	150.3				142.00	15"	RCP	147.00	146.40	54'	Free Flow Skimmer
														1.00	50.00	*Stormwater Review done in March 1999
											12"			1.00	50.00	
											12"	RCP		1.00	182'	Pond #1 (SE)
											24"	RCP		1.00	68'	Pond #2 (SW)
				6.8		225.9	7.1				6"	RCP	223.10	222.70	50.00	Retention Basin #3,4
				1.2		222.0	10.1				24"	RCP	220.44	219.44	50.00	Loomis Culvert
		0.17	0.33	0.8	187.0	191.0				183.0	15"	RCP	188.0	187.9	25"	Free Flow Skimmer
												RCP		1.00	50.00	*May not be built
					700.6	702.6				695.0	12"	RCP		1.00	50.00	Pond 2
												RCP		1.00	50.00	*Still in Review - West Pond - Dry Pond
	1.8	0.09	0.25	0.2	122.0	124.0	9.1			119.00	10"	PVC	122.00	121.50	50'	

Denotes incomplete and estimated values

Modeled Storm Retention Ponds

I.D.	TOTAL TRIBUTARY AREA (ACRES)	POND AREA @ NWL (ACRES)	POND AREA @ HWL (ACRES)	PEAK STORAGE VOLUME (AC-FT)	NORMAL WATER LEVEL	HIGH WATER LEVEL	POND OUTFLOW (CFS)	WET VOLUME (AC-FT)	POND MEAN DEPTH (FT)	POND OUTLET INFO						Notes
										BOP	OUTLET DIA	PIPE MAT	INV (U/S)	INV (D/S)	LEN	
EBP-21	5.4	0.27	0.31	0.31	169.3	170.5	3.0	0.70	4.00	163.00	12"	CMP	169.30	167.10	110'	
EBP-10-3		0.21	0.41			3.2					12"	RCP		1.00	50.00	
EBP-10-3	92.6	1.2	2.1	9.7	154.0	159.6	18.6	3.8	3.1							*Used to be known as HPP-1
EBP-10-5	28.5	0.9	1.4	4.0	141.4	144.7	44.7	5.4	6.0							*Used to be known as PVP-2
EBP-13		0.01	0.03		753.9	756.8				754.0	12"	PVC	753.9	753.3	150'	*Skimmer Outlet
EBP-17A	38.6	0.79	1.14		747.0	751.2	31.1			740.00	2 X 24"	PVC	747.00	746.50	235'	
EBP-20		0.68	1.36		167.2	168.5				162.60	12"	PVC	167.30	167.10	23'	
EBP-2-1		0.87	1.33		151.0	156.6	34.9				15"	RCP	151.00	150.00	10'	
EBP-2-2		1.43	2.20			3.2					12"			1.00	50.00'	
EBP-23-1	30.9	0.64	1.28	1.6	174.0	176.0			4.00		6"	PVC	174.0	173.8	23'	*There are two ponds on the site but the Consultants calculated as one.
EBP-23-2	30.9	0.90	1.79	1.7	174.5	177.0			4.00		6"	PVC	172.5	172.50	22'	*There are two ponds on the site but the Consultants calculated as one.
EBP-5-1		0.78	1.56		159.0	174.5				162.00	12"	RCP	169.00	168.70	48'	
EBP-7	7.0	0.35	0.70	4.1	718.5	719.8	0.5			713.00	12"	RCP	718.5	716.5	25'	West pond (pond E)
EBP-9	15.3	0.30	0.60	1.1	719.5	723.2	13.0			715.0	21" & 24"	RCP	719.5	716.5	46'	East pond (pond D); two outlet structures
LBP-1-1		0.03	0.07		728.0	731.2					12"	RCP	728.00	727.00	50.00	
LBP-1-1		0.18	0.35		728.0	731.2					12"	RCP	728.00	727.00	50.00	
LBP-2		1.07	2.05		676.0	681.2					36"	RCP	673.00	673.00	120'	
LBP-2-1	7.9	0.45	0.60	1.0	708.0	711.0	48.6	1.2	2.67	704.00	8"	PVC	709.00	707.75	50'	East Pond
LBP-2-2	4.7	0.25	0.33	1.0	718.0	720.3	31.7	0.7	2.80	714.00	8"	PVC	718.00	717.50	50'	West Pond
MBP-1-12A		0.90	1.79			3.2					12"	RCP		1.00	50.00	
MBP-1-13		1.47	2.26		723.0	726.2					12"	RCP	723.0	722.00	50.00	
MBP-1-2		0.35	0.70		728.0	730.0	41.7			726.00	24"	CMP	726.96	726.50	13'	
MBP-1-2		0.13	0.26			3.2					12"	RCP		1.00	50.00	
MBP-1-6		0.12	0.27	3.8	729.0	731.6		37.0		725.00	12"	RCP		1.00	50.00	
MBP-1-9A		0.72	1.45			3.2					12"	RCP		1.00	50.00	
NCP-100		0.99	1.97			3.2					12"	RCP		1.00	50.00	
NCP-11-1		0.02	0.05			3.2					12"	RCP		1.00	50.00	
NCP-12	984.8	0.0	8.2	21.5	178.8	183.4	216.7									*Used to be known as GVP-5
NCP-13-1		0.64	1.07		777.0	780.2					12"	RCP	777.0	776.00	50.00	
NCP-13-15	11.7	1.31	1.83	1.4	222.1	222.8	1.0	5.2	4.0							*Used to be known as MHP-8
NCP-13-2		1.17	1.80			3.2					12"			1.00	50.00	
NCP-14-1		0.71	1.41		190.0	191.0				186.00	12"	RCP	190.00	189.00	50.00	No Outlet for the Pond only an emergency spillway located at 190.0
NCP-14-10		0.17	0.34	0.5		224.3	1.2				8"	RCP	223.10	222.10	50.00	Retention Basin #5
NCP-14-10		0.14	0.28	0.5		224.8	2.8				10"	RCP	221.72	220.72	50.00	Retention Basin #2

Denotes incomplete and estimated values

I.D.	TOTAL TRIBUTARY AREA (ACRES)	POND AREA @ NWL (ACRES)	POND AREA @ HWL (ACRES)	PEAK STORAGE VOLUME (AC-FT)	NORMAL WATER LEVEL	HIGH WATER LEVEL	POND OUTFLOW (CFS)	WET VOLUME (AC-FT)	POND MEAN DEPTH (FT)	POND OUTLET INFO						Notes
										BOP	OUTLET DIA	PIPE MAT	INV (U/S)	INV (D/S)	LEN	
NCP-14-10		1.14	1.76			3.2					12"			1.00	50.00	
NCP-14-10	76.0	4.4	7.0	12.7	221.0	223.1	21.7	17.7	4.0							*Used to be known as STMP-4
NCP-14-2	645.5	0.0	8.3	7.7	195.5	199.5	80.4									*Used to be known as FHP-1
NCP-14-3	441.1	2.6	4.1	6.0	199.0	200.8	16.2	7.8	3.0							*Used to be known as WVP-1
NCP-14-4	0.9	0.16	0.20	0.2	802.0	802.9	0.5		0.00		12"			1.00	50.00	*South Detention Basin
NCP-14-4	393.9	1.3	3.2	4.4	201.0	202.5	16.2	3.9	3.0							*Used to be known as HCP-4
NCP-14-6	2.2	0.02	0.20	0.4	801.2	803.9	1.5		0.00		12"			1.00	50.00	*New Pond
NCP-14-8		0.45	0.90		794.0	797.2					12"	RCP	794.0	793.00	50.00	
NCP-15	108.6	9.6	14.9	20.2	204.0	205.5	6.6	28.8	3.0							*Used to be known as CCP-5
NCP-15-2	28.3	3.6	6.3	7.9	204.0	205.4	1.8	16.2	4.6							*Used to be known as CCP-4
NCP-4-1		0.24	0.48		1794.0	797.2					12"	RCP	794.00	793.00	50.00	
NCP-4-2	97.2	6.3	9.1	8.8	187.0	188.0	111.2	1.0	8.1							*Used to be known as FHP-6
NCP-4-3	25.9	0.0	0.8	1.0	188.6	193.5	33.7									*Used to be known as FHP-7.
NCP-7	8.1	0.01	0.25	0.8	756.6	761.9	16.3	0.0	0.00		21"	RCP	756.60	756.53	30'	*Dry Pond
NCP-7-2		0.34	0.70			3.2					12"			1.00	50.00	
NCP-7-3		0.09	0.19		123.0	128.0				120.00	30"	RCP	123.00	122.25	105'	Inlet 18.6' of 30" RCP @ 0.005 ft/ft to Pond outlet Control Manhole 90' of 30" RCP @ 0.007 ft/ft
NCP-7-3		.46	1.2			3.2					12"			1.00	50.00	
NCP-7-4		0.69	1.08		176.1	184.8					12"		176.12	175.12	32'	Reservior #3
NCP-7-7		1.01	1.58		794.0	797.2					12"	RCP	794.0	793.00	50.00	
OBP-13-1		6.13	6.76		800.0	803.2					12"	RCP	800.00	799.00	50.00	South Pond
OBP-13-2		2.78	4.30		806.0	809.2					12"	RCP	806.00	805.00	50.00	Northeast Pond
OBP-13-2		1.96	3.06		806.0	809.2					12"	RCP	806.00	805.00	50.00	Northwest Pond
OBP-6-2		0.27	0.41			3.2					12"	RCP		1.00	50.00	
OBP-6		0.04	1.66		733.0	736.2					12"	RCP	733.00	732.00	50.00	
OCP-11-1A		0.07	1.80		170.0	173.6	5.2			738.60	12"	RCP	750.60	750.05	65'	Free Flow Skimmer w/apron endwall
OCP-12-1		1.07	1.95	12.5		3.2					21"	RCP	166.00	165.00	200'	
OCP-13-4	35.4	0.0	0.6	1.9	175.5	179.0	37.1									*Used to be known as HPP-12
OCP-2		0.08	0.16	0.1	696.0	698.7	6.3				18"	RCP	696.00	695.60	20'	Free Flowing Skimmer
OCP-2		0.09	0.19			3.2					12"	RCP		1.00	50.00	
OCP-3A	14.8	0.19	0.40	0.7	117.0	119.7	3.9	1.2	6.32	112.00	10"	RCP	117.00	116.85	100'	
OCP-4		0.068	0.14		704.0	707.2					12"	RCP	704	703.00	50.00	
OCP-6-1		0.34	0.69		725.0	728.2					12"	RCP	725.00	724.00	50.00	
OCP-7		0.09	0.19			3.2					12"	RCP		1.00	50.00	Stormwater Review Performed in July 1998 Stating there is a pond
RCP-14-1		0.82	1.63			3.2					12"	RCP		1.00	50.00	
RCP-16-1	40.3	2.3	3.9	6.0	206.0	207.9	3.2	6.7	3.0							*Used to be known as HCP-5
RCP-16-10	269.4	24.0	24.8	39.7	209.4	211.0	7.3	72.0	3.0							*Used to be known as STMP-9

Denotes incomplete and estimated values

I.D.	TOTAL TRIBUTARY AREA (ACRES)	POND AREA @ NWL (ACRES)	POND AREA @ HWL (ACRES)	PEAK STORAGE VOLUME (AC-FT)	NORMAL WATER LEVEL	HIGH WATER LEVEL	POND OUTFLOW (CFS)	WET VOLUME (AC-FT)	POND MEAN DEPTH (FT)	POND OUTLET INFO						Notes
										BOP	OUTLET DIA	PIPE MAT	INV (U/S)	INV (D/S)	LEN	
RCP-18-11	47.3	4.6	5.9	7.2	216.0	217.3	2.9	13.8	3.0							*Used to be known as STMP-6
RCP-18-12	26.9	1.22	2.7	4.5	212.4	214.6	1.3	3.7	3.0							*Used to be known as MHP-10
RCP-18-5	948.1	40.4	41.6	59.4	202.9	204.3	12.9	161.6	4.0							*Used to be known as STMP-13
RCP-18-6	754.5	13.4	34.6	56.7	204.6	206.6	16.7	49.2	3.0							*Used to be known as STMP-12
RCP-18-7	419.9	7.9	9.9	26.0	207.0	209.9	11.1	23.8	3.0							*Used to be known as STMP-10
RCP-18-9	43.9	1.6	3.2	4.7	209.6	211.5	3.5	4.6	3.0							*Used to be known as STMP-7
RCP-3-1	2.9	0.16	0.27	0.5	728.6	730.9	3.6	0.5	3.00	722.00	12"	PVC	728.59	728.32	28'	Free-Flow Skimmer (Western Pond)
RCP-3-2		0.16	0.31			3.2					12"	RCP		1.00	50.00	Eastern Pond
RCP-3-3		0.19	0.38			3.2					12"	RCP		1.00	50.00	Northeastern Pond
RCP-5-3	13.3	1.00	1.94		771.6	773.3				766.50	24"	RCP	771.60	770.60	500'	
RRP-11-2	73.28	5.06	8.85		716.0	719.2					12"	RCP	716.00	715.00	60.00	
RRP-13		0.20	0.40			3.2					12"	RCP		1.00	50.00	The farthest North pond out of the three
RRP-13		0.26	0.50			3.2					12"	RCP		1.00	50.00	The farthest South pond out of the three
RRP-13		0.20	0.39			3.2					12"	RCP		1.00	50.00	The middle pond of the three
RRP-14-2		0.08	0.15	1.8	170.0	179.1	9.9				12"	RCP	172.00	171.00	64'	
RRP-15-1		0.70	1.36			3.2					12"	RCP		1.00	50.00	
RRP-15-2		0.06	0.13		722.0	726.0				718.00	12"	RCP	722.00	721.00	50.00	*Still in Review - East Pond
RRP-16-2		0.91	1.87		697.5	703.0				693.0	12"	RCP	697.5	696.50	50.00	Pond 1
RRP-21		0.06	0.11		116.0	121.0					12"		116.00	115.00	50.00	60" pipe coming into pond
RRP-22		0.06	0.12			3.2					12"			1.00	50.00	
RRP-25-1	8.6	0.72	0.84	0.8	712.0	714.0		2.0	2.73	708.00	12"	PVC	712.00	711.00	20'	Free Flow Skimmer
RRP-25-1	3.0	0.15	0.28	0.5	128.0	131.0	3.5	0.4	2.43	125.00	10"	PVC	128.00	127.00	40'	
RRP-26	66.6	1.20	2.00	10.7	139.4	129.8	12.8	1.4	4.20		21"	RCP	142.00	141.00	50.00	
RRP-29-3		0.72	1.41		734.0	737.2					12"	RCP	734.00	733.00	50.00	
RRP-26-4A		0.67	1.31		736.0	741.5				728.00	12"	RCP	736.00	735.60	90'	*Stormwater Review Performed July 1999
RRP-28-1		0.03	0.06			3.2					15"	PVC	775.44	774.92	100'	
RRP-5-2	0.6	0.04	0.06	0.05	126.0	126.0	0.30	0.05	1.26	122.50	4"	PVC	125.00	124.75	24'	
RRP-9-2A		0.14	0.28		716.01	717.1					12"	RCP	714.0	713.00	50.00	
TCP-11-5		0.47	0.94			3.2					12"			1.00	50.00	
TCP-11-5	95.0	7.0	10.6	9.1	209.0	209.9	3.3	21.0	3.0							*Used to be known as STMP-1
TCP-11-6	66.6	8.3	12.1	11.0	211.0	211.8	2.9	24.9	3.0							*Used to be known as MHP-1
TCP-11-7	58.6	2.3	6.6	6.5	201.0	202.9	2.5	6.9	3.0							*Used to be known as HP-8
TCP-18		0.13	0.25			3.2								1.00	50.00	
TCP-24		0.15	0.30			3.2					12"	RCP	172.0	171.0	64'	
TCP-24-1		0.47	0.93		783.0	786.2				780.00	27"	RCP	783.00	782.30	50.00	
TCP-4-3A		0.14	0.28		783.0	786.2					12"	RCP	783.0	782.00	50.00	
TCP-5-1A	12.0	0.47	1.21	1.6	196.0	197.9	7.6			192.00	18"	RCP	196.00	195.92	15'	
TCP-9-3		0.77	1.53		215.0	218.0					12"		215.00	214.80	50.00	
WTP-1-10		0.25	0.68	1.3	201.5	203.6	4.1				12"	CULVERT	201.50	201.40	60'	Pond #3
WTP-1-10		0.18	0.46	1.1	201.0	204.2	3.1				12"	CULVERT	202.10	202.03	124'	Pond #4
WTP-1-10		0.15	0.40	0.5	201.0	202.7	2.1				12"	CULVERT	201.80	201.40	60'	Pond #5
WTP-1-11		0.28	0.60	1.6	202.0	205.1	6.0				12"	CULVERT	202.00	201.88	50'	Pond #1
WTP-1-13		6.50	7.27		782.0	785.2					12"	RCP	782.00	781.00	50.00	
WTP-1-15	4.6	0.20	0.41	1.2	205.4	206.5	0.7	0.3	1.54		12"		201.50	201.45	25'	
WTP-1-15	21.7	0.29	0.93	4.9	199.0	209.0	1.8	0.9	3.10		12"		199.00	198.50	75'	
WTP-1-15	46.0	0.43	1.51	9.5	194.8	204.5	11.4	6.0	13.95		12"		194.75	197.73	25'	
WTP-1-3		0.36	0.72		775.0	777.2					12"	RCP	774.00	773.00	50.00	
WTP-1-7		0.58	1.16		187.0	191.0					8"	PVC	187.00	186.60	40'	Inlet 40' of 8" @ 0.005 '/' to a field inlet 15" @183.16
WTP-1-9		0.11	0.22		779.0	782.2					12"	RCP	779.00	778.00	50.00	

? Denotes incomplete and estimated values